QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

Name of Work: The work of Development of Parks and construction of Toilets at A Sector Parks in Ward No 04 Yalahanka New Town.

Name of Agency :-Sri K.Gopireddy, #3, 1stcross, 1stmain, Ramachandrappa,Layout Bangalore - 45.

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Drain work								
	Plane Cement Concrete -				43.19	Cum			
1	Cement Test								
		Setting Time - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
		Soundness - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
		Standarad Consistancy IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
2	Fine Aggregate								
		Specific Gravity and Water Absorption (IS 2386 Part. 3)1963	Days	One Source		-	-	1	2
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	2
3	Coarse Aggregate								
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	2
	Concrete - 1:2:4				18.38				
1	Cement Test								
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1

AEGUS CONSULTANTS

Consultant

Scanned by TapScanner

		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
2	Fine Aggregate								
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	1	1
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	1	1
3	Coarse Aggregate								
		Aggrgate impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	1	1
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	1	1
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	1	1
	M20 Concrete -				87.06	Cum			
1	Cement Test								
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	2
2	Fine Aggregate								
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	1	2
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	1	2
3	Coarse Aggregate								

TEJUS CONSULTANTS

Consultant

Scanned by TapScanner

		Aggrgate impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	1	2
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	1	2
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	1	2
4	Cube Test								
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 50m3				2	4
	Precast Items								
1	Load Bearing Solid Block								
		Compression Strength Test (IS 2185, Part 1: 2005)	sqm	Per Batch	314.63	-	-		3
3	Kerbs (pre Cast Kerbs)								
		Core Strength on Harden Concrete (IS 516)	No's	Per Batch	882.00	-	-		6

Consultant

Scanned by TapScanner